

WHEELER DYNO SERVICE INC,

10504 NASSAU STREET NE
BLAINE MINNESOTA 55449
763-785-0700
JEFF FIALA

"Standard Corrected Power" from test CONTORNO 340 CHRYSLER 2018--4.sfd

Test Information:

File name: CONTORNO 340 CHRYSLER 2018--4.sfd (Wheeler.cfa)
Data page: Standard Corrected Power - 25 lines total
Tested on: Mar 27, 2018

Test Description:

35* TIMING SHOP CARB
SHOP HEADERS
PUMP FUEL

EngSpd RPM	STPTrq Cib-ft	STPPwr CHp	BSFC lb/hph	DenAlt Feet	LamAF1 Ratio	LamAF2 Ratio	CoolOt deg F	Oil_P 0-150p
3,100**	331.1	195.4	0.509	1,579	11.4	12.4	152	70.9
3,200	329.7	200.9	0.501	1,580	11.5	12.4	152	71.4
3,300	331.3	208.1	0.493	1,580	11.5	12.6	152	71.9
3,400	333.5	215.9	0.487	1,581	11.5	12.9	152	72.5
3,500	335.5	223.6	0.473	1,582	11.6	13.0	152	73.0
3,600	337.7	231.5	0.464	1,583	11.7	13.0	153	73.6
3,700	340.0	239.5	0.456	1,584	11.9	13.0	153	74.1
3,800	342.6	247.9	0.448	1,584	12.1	13.1	153	74.6
3,900	344.2	255.6	0.450	1,585	12.3	13.2	153	75.2
4,000	344.4	262.3	0.447	1,586	12.3	13.3	153	75.7
4,100	345.1	269.4	0.445	1,587	12.4	13.5	153	76.3
4,200	348.3	278.5	0.441	1,587	12.5	13.5	154	76.8
4,300	353.1	289.1	0.444	1,589	12.6	13.5	154	77.4
4,400	357.6	299.6	0.440	1,591	12.7	13.4	154	78.0
4,500	359.7	308.2	0.438	1,592	12.6	13.4	155	78.7
4,600	359.4	314.8	0.437	1,593	12.6	13.4	155	79.3
4,700	357.1	319.5	0.440	1,594	12.7	13.4	155	79.9
4,800	353.5	323.1	0.449	1,595	12.8	13.3	156	80.6
4,900	349.0	325.6	0.463	1,596	12.9	13.4	156	81.2
5,000	343.8	327.3	0.465	1,597	12.9	13.5	156	81.6
5,100	338.4	328.6	0.466	1,598	12.9	13.5	157	81.9
5,200	332.5	329.2	0.476	1,599	12.8	13.5	157	82.1
5,300	325.4	328.3	0.482	1,600	12.8	13.5	158	82.4
5,400	317.3	326.3	0.484	1,601	12.7	13.5	158	82.7
5,500**	307.4	321.9	0.487	1,602	12.7	13.5	159	82.9
Avg**								
4,300	340.7	278.8	0.463	1,590	12.3	13.2	155	77.4
Min**								
3,100	307.4	195.4	0.437	1,579	11.4	12.4	152	70.9
Max**								
5,500	359.7	329.2	0.509	1,602	12.9	13.5	159	82.9

Standard Corrected Power

CONTORNO 340 CHRYSLER 2018--4,

CONTORNO 340 CHRYSLER 2018--4

